





1



Piney Point

A History of ABM Updates

- Past Updates for ABM
 - Periodic Presentations
 - Written updates during closure operations
- 2011 Port Manatee Dredging update
- Now... 2020 Update



Memorandum

To: Suzanne Cooper, Agency on Bay Management

From: Phil Coram, P.E.

Date: March 13, 2002

Re: Piney Point – Status Update


Florida Department of
Environmental Protection

The following is a status update on Piney Point for distribution to the Agency on Bay Management. Please appreciate any comments you have on the format of the report and let me know how to improve future updates.

Rainfall and Storage Capacity: As of March 4 the site has received 4.1 inches of rainfall, which is 0.8 inches below the average rainfall estimate for this year. At this time, the nominal water management storage capacity is 127 million gallons or 14.6 inches of rainfall run-off over the watershed. If emergency freeboard is utilized, the storage capacity is 182 million gallons of storage or 14.6 inches of rainfall run-off. This is on a monthly basis.

Water Management Goals: There is an immediate need to achieve an additional 55 million gallons of water management capacity by May 1, 2002. There is also a goal to achieve a "season" water management capacity of 176 million gallons by September 1, 2002.

PINEY POINT



WATER MANAGEMENT

*Briefing to the Agency on Bay Management
January 9, 2003*

*Florida Department of
Environmental Protection*

**Eastport Terminal (Piney Point)
Dredging Related
Emergency Discharge**

John A. Coates, P.E.

Division of Water Resource Management

July 14, 2011

2




Piney Point

Planned Highlights

- Review the History of the Piney Point Site
 - Site History and Early Expectations
 - Review the Piney Point Closure, Site Infrastructure, and Closure Water Management [following 2001 Mulberry Corporation Bankruptcy]
 - Berth 12 and the Dredged Materials in OGS Compartments
- Process Water Management - Status Update
- HRK's Future Water Management Options
- Summary

3



4



Piney Point

Phosphogypsum Stack System

Manatee County's... port development are presented in this special section of The Bradenton Herald, September 19, 1965

“... in 1965, local leaders have accomplished establishment of a \$14 million deep water port and phosphate loading facility at Piney Point; a \$13.5 million Countywide water supply and distribution system...; a \$15 million industrial plant of the Borden Chemical Company...”

“... Borden Chemical Company is the first major industrial tenant of the 2,500 acre Port Manatee complex...”

Manatee County Commissioners received a report from the engineering firm of [illegible] on September 15, 1965.

Manatee Moves Into World Spotlight


With \$54 million worth of development projects now in the works and an industrial explosion looming, Manatee County currently is the center of world-wide attention.

After many years of energetic, but futile efforts, finally, in 1965, local leaders have accomplished establishment of a \$14 million deep water port project and phosphate - loading facility at Piney Point; a \$13.5 million Countywide water supply and distribution system which will furnish unlimited quantities of good water for residential, business and industrial development; a \$3.5 million County take-over of two already-established independent water and sewer systems in heavily-populated suburban areas; a \$15 million industrial plant of the Borden Chemical Company; and an \$8 million 47-mile new rail line across the top of Manatee County, leading directly from Port Manatee to the phosphate mines in Polk, Hardee and Hillsborough Counties.

Aside from the phosphate - loading and deep-water port facilities, Borden Chemical Company is the first major industrial tenant of the 2,500-acre Port Manatee complex and plans to have its three-in-one agricultural chemical plant in operation by late 1966.

Facts of Manatee County's industrial explosion and port development, which will connect with all major shipping lanes of the world, are presented in this special section of The Bradenton Herald.

5




Manatee County says:

WELCOME to Borden

- September 19, 1965
- Borden Chemical Welcomed


6



Piney Point
Phosphogypsum Stack System


January 18, 2002

- Piney Point Phosphogypsum Stacks w/ Tampa Bay in Background
- Process Water storage:
 - cooling ponds,
 - settling compartments, and
 - saturated in stack
- Seepage Collection Ditches



1-18-2002 10:02

9



Piney Point
Phosphogypsum Stack System

December 2002

- NGS-N Compartment
- Closure Dewatering underway
- December 2002 – 16.5 in. rain
- Rains Stop Closure Construction



12-27-2002 11:46

10



Piney Point
Phosphogypsum Stack System

January 2003

- Following record December 2002 rains
- 1.4 billion gallons process water
- Site can hold only 2.5 inches of additional rainfall



11




Piney Point
Phosphogypsum Stack System

April 16, 2004

- Engineer's certification of completion for NGS-N
- OGS-S and OGS-N Compartments being closed



12




Piney Point
Phosphogypsum Stack System

2004 Hurricane Season *


Events in the neighborhood

- H. Charlie, ~ Aug. 13, 2004
- H. Frances, ~ Sep. 5, 2004
- H. Ivan, ~ Sep. 15, 2004
- H. Jeanne, ~ Sep. 26, 2004

* Historical Hurricane Tracks, <http://coast.noaa.gov/hurricanes>




13




Piney Point
Phosphogypsum Stack System

September 12, 2004

- Completed Liner Installation 9-12-2004, a Couple of days prior to Hurricane Ivan passing by in Gulf of Mexico.
- Removing Process Water from NGS-S



14



15


Piney Point
Phosphogypsum Stack System

January 6, 2006

- Begin Cap Areas and Relief Ditch

Compartment	Original Capacity, MGal	Lined Reservoir Capacity, MGal
NGS-N	125	270
OGS-S	110	155
OGS-N	145	240
NGS-S	300	640
TOTAL	680	1,305

16




Piney Point

Phosphogypsum Stack System

2006

- Complete Cap Areas
- Side Slope grassing
- Begin Buried Drain construction in Seepage Ditches



17



Piney Point


Phosphogypsum Stack System

June – August 2006

- Phase I seepage drains
- Grassing side slopes
- Lined Stormwater Ditches




18




Piney Point

Phosphogypsum Stack System




- August 2006
- Closing – SCP-S
- Constructing 10-acre Lined Process Water Sump

19




Piney Point

Phosphogypsum Stack System




February 7, 2007


- Storage Capacity ~ 90+ inches rainfall




20



21



22




Piney Point Ownership Change

HRK Holdings, LLC

- Acquired Site from Bankruptcy Trustee in August 2006 (new DEP Administrative Agreement)
- Department continued closure contingent on continued Legislative funding.
- HRK assumed responsibility for long-term care of site
- Coordinate Site Activities: Closure work, site cleanup, demolition activities, etc.
- HRK demolition of buildings and cleanup of scrap, etc. in plant site drainage areas
- Any future uses must protect and be compatible with integrity of stack closure, long-term care, etc.
- April 19, 2007, Manatee County Port Authority / HRK Dredged Materials Containment Agreement (DMCA) Authorized


23



Piney Point Phosphogypsum Stack System


January 2011

- Treated process water discharges to Bishop Harbor eliminated in 2007
- ~2.5 billion gallons of process water & storm water removed
- 1.3 billion gallons of lined storage available in closed reservoirs
- Closure Construction Completed



Closed 70 acre South Cooling Pond
 Closed 27 acre North Cooling Pond
 Remaining 140 MGal Excess Process Water
 Closed stack top areas with three lined/clean reservoirs
 Closed Stack side slopes and stormwater ditches


24




Piney Point

Berth 12 Construction

- April 19, 2007, Port Manatee / HRK DMCA Authorized
- Order No. 06-1685, amended August 20, 2007, with conditions for operating dredge materials disposal area
- Port Manatee Permit No. 0129291-016-EM modified January 16, 2008, approving dredge material placement at Piney Point
- HRK O & M Plan Approved September 23, 2010
 - ~1.5 million cubic yards of dredge materials
 - 40,000 gallons per minute



HRK HOLDINGS, LLC



25



Piney Point

Berth 12 Construction

HRK and Port Manatee Berth 12 Construction Project


- Berth 12 Dredging Commenced on April 22, 2011, into OGS-S
- HRK operating and monitoring the dredge disposal site



26




27



28




29



Piney Point

Berth 12 Construction


- 20 days, last day of the emergency discharge on June 16, 2011
- Total emergency discharge of seawater from Berth 12 during the period of 169.18 million gallons
- Environmental Monitoring of Emergency Discharge, Sampling; June 17, 2011, media event; June 28, 2011, summary for ABM, TBEP, etc.



< Bishop Harbor
Sample
Locations and
Dates

- June 9, 2011
- June 14, 2011
- June 22, 2011
- June 30, 2011


30



Piney Point

Berth 12 Construction

- Total nitrogen loading contributions from this emergency discharge were 3.5 tons (< 1.7% of annual allocation for area)
- July 2011: Revised O&M plans approved with conditions and additional protective measures
- HRK Completion of grouting and repairs by July 19, 2011, and Engineer's recommendations



< Bishop Harbor
Sample
Locations and
Dates

- June 9, 2011
- June 14, 2011
- June 22, 2011
- June 30, 2011

31



Piney Point

Berth 12 Construction

- Dredging resumed July 22-23, 2011
- MCPA Berth 12 Project Completed with First Ship on October 21, 2011 – for Mayo Fertilizer
- April 2010 with April 2012
- HRK cleaned/repared conveyances and Piney Point Site




Port Mifflite

April 2010

April 2012

32




Current Conditions and Needs


Process Water Management Status Update

Piney Point


33




34




35




36



37



38




39

Piney Point
Process Water Management

Current Conditions – Storage Capacity

- 2018: 454 acre-ft. (148 MGal, ~46 in. rainfall)
- 2020: 97 acre-ft. (32 MGal, ~9.7 in. rainfall)
- Accumulation rate is ~ 18 MGal/year
- Based on Max. Design/Freeboard Levels
- HRK continues Spray Evaporation to enhance water removal

40




Piney Point

Process Water Management


HRK – Process Water Management

- HRK is obligated to manage process water
- Pre-Dredging Solution – Continued Operations
 - Ongoing Spray Evaporation
 - POTW treatment and discharge
 - Removing ~ 150,000 gallons per day in May 2011
 - Has Not Been an Option Post-Dredging – seawater Chlorides
- Current Spray Evaporation is effective – but not enough
- Additional Options are needed (see HRK stochastic rainfall analysis)

Figure 3.9
Normal Rainfall Water Balance Analysis
System Configuration Scenario 1: Existing Conditions
Cumulative Probability of System Failure



41



Piney Point

Process Water Management


HRK – Process Water Management

- Arcadis Study, May 2016
- Evaluated 8 Alternative Scenarios (7 Options)
 - 3 Surface Water Discharge options (lime treat, RO)
 - 2 Spray Evaporation options (existing and enhanced)
 - UIC option
 - POTW option
- Identified Pros and Cons, and Assumptions
- Estimated Costs (\$7 to \$15 /1,000 gallons)

Evaluated Alternatives

1. Enhanced Spray Evaporation
2. Spray Evaporation/POTW
3. UIC
8. RO option – lowest ranked

42




Piney Point


Process Water Management

HRK – Future Process Water Management

- Continue NGS-N spray system operation
- Additional spray evaporation systems
- HRK – water treatment studies, surface water discharge
 - Evaluate different water sources
 - Evaluate electrolysis - ammonia oxidation to N_2 gas
 - Evaluate effectiveness and costs, [Tampa Bay TMDL](#) & site allocation of 0.9 tons/year total N
- UIC options
- Interim resumption of POTW discharge?



43




Piney Point


Current Conditions

HRK Accountability

- HRK performing gypstack long-term care
 - Environmental Monitoring
 - Process Water Management
 - Stormwater Management
 - Pump maintenance & replacements
 - Maintaining buried collection drains
 - Liner inspections, maintenance & repairs
 - Mowing/site maintenance



44




Piney Point


Current Obligations

HRK Obligations at Piney Point

- Long-term Care Performance, including Process Water Management
- Long-term Care Financial Assurance
- Dredge Disposal Area Management
 - Return Salty stormwater to Port
 - OGS Capping obligation
- Contingencies (e.g., freeboard, OGS, etc.)



45



Piney Point

Summary

- Piney Point Site and Port Manatee and have shared history and interests
- Piney Point Closure completed, except for remaining process water storage compartments
- HRK Needs to Perform Capping for Dredged Materials in OGS Compartments
- Process Water Management Options are Needed
- Limited remaining Financial Assurance Funds
- Interim Options – resumption of limited POTW discharge
- HRK Contingencies, if needed
- Protect Bishop Harbor, Tampa Bay, and all Florida Water Resources

46

