Project General Information

17 Capital - Shawn Menard

Project Name: Overhead Sign Structure Rehabilitation

Project ID: CP000640

Project Phase: Implementation

Project Sub-Phase: Tender & Award

Description / Scope:

Rehabilitation of 30 overhead sign City structures (OHSS) that extend over the roadway to comply with the Ministry of Transportation of Ontario (MTO) requirement. 31 assets that need repairs and maintenance work in certain structural elements.

Design is complete. Review of design package and specifications is requested, as well as, for tender and implementation.

Location/Address:

various

Project Charter Approval Date: 07/22/2021

Design Completion Date:

Ready for Use Date: 12/31/2021

Wards & Councillors:
01 Orléans - Matthew Luloff
02 Innes - Laura Dudas
07 Bay - Theresa Kavanagh
08 College - Rick Chiarelli
09 Knoxdale-Merivale - Keith Egli
11 Beacon Hill-Cyrville - Tim Tierney
12 Rideau-Vanier - Mathieu Fleury
13 Rideau-Rockcliffe - Rawlson King
14 Somerset - Catherine McKenney
17 Capital - Shawn Menard

Project Initiator: Liu, Bing
Mazorra, Noreen

Project Manager: Brazeau, Daniel

Program Manager: Knoyle, Jonathan

Manager: Kenny, Bruce

Project Progress Update

Work Completed This Period

Prepared tender package and posted on Merx which closes Sept 29th

Work Expected for Next Period

Review D-028 and award contract

Status Report Indicators

Overall Status	
Schedule	
Scope	
Budget	
Quality	

- On track to plans and objectives
- There are open issues that are being addressed by the Project Manager and project team
- There are significant open issues. Requires corrective action that cannot be addressed by the Project Manager or project team alone. Project objectives may not be met

Project Financials

Project Authority: 400,000.00

Project Impacts

Facility Shut Down - Programming Impact

Traffic Impact

Minor localized lane reductions for overhead sign repair. Most of them done at night.